

Capital Management Services  
Bidding Status Report

9 Jul 10 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls <u>only to complete these columns</u>		reviewer	advertise		pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		(estimate **) low bid	low bidder	comments	
						initial submittal no later than	final submittal no later than		scheduled	actual					scheduled	actual				CEI/CMS
						AWARD pending														
ESP	85459305	Palmer Point Park (Spoil Island) Restoration Phase 1	10631CS		Smith, C			Klein	6 Mar 10	6-Mar-10	19-Mar-10	7-Apr-10	14 Apr 10	12-Aug-10	28 Sep 10 Sep-2010		(520,000)	pending	see "bids" worksheet	
ESP	95702309	Resurfacing, PCSSRP Area 'K' Local Roads	10872CS		Downing/ Boudreau, S			Weber	9 Apr 10	9-Apr-10	16-Apr-10	5-May-10	12-May-10	9-Sep-10	13-Jul-10		2,040,672	Better Roads	NoBA issued 25 May 10	
	75308300	Forked Creek Neptune Navigable Waterway Maintenance	10951CS		Semenc			Klein	31 Mar 10	31-Mar-10	6-May-10	19-May-10	26-May-10	23-Sep-10	27-Jul-10		198,345	Energy Resources	estimate established May 2010 -; NoBA issued 29 Jun 10	
	55942400	Regional Watermain Interconnect at Honore Avenue REBID	101030CS		Katz			Klein	8 Apr 10	8-Apr-10	4-May-10	19-May-10	26-May-10	23-Sep-10	27-Jul-10		829,500	Forsberg Construction	NoBA issued 21 Jun 10	
LAP	95769305	US41 Landscaping, @ SR45 and @ SR681	10783CS		McBride			Weber	17 Apr 10	17-Apr-10	27-Apr-10	19-May-10	26-May-10	23-Sep-10	27-Jul-10		467,256	Superior Landscaping	NoBA issued 25 Jun 10	
LAP	95767304	Legacy Trail Stop Stations REBID	101026CS		DePaolis			Weber	1 May 10	1-May-10	10-May-10	26-May-10	9-Jun-10	7-Oct-10	27-Jul-10		161,685	Tri-Tech Construction	NoBA issued 1 Jul 10	
ESP	93025300	Nokomis Beach Improvements, Lighthouse Restrooms REBID	10996CS		Smith, K			Klein	8 May 10	8-May-10	13-May-10	2-Jun-10	9-Jun-10	7-Oct-10	14-Sep-10		(350,000)	pending	estimate up-to-date as of May 2010 -; see "bids" worksheet	
ESP	83141300 93049	Lime Lake Park Restoration	101001CS		Ballenger			Klein	29 May 10	26-May-10	3-Jun-10	18-Jun-10	25-Jun-10	23-Oct-10	27-Jul-10		651,421	DE Murphy	estimate established Apr 2010 -; NoBA issued 29 Jun 10	
	55952403 55953402	Gulf Gate/South Gate/Oak Forest Demolition REBID	101069CS		Richter			Klein	29 May 10	26-May-10	3-Jun-10	23-Jun-10	30-Jun-10	28-Oct-10	14-Sep-10		WA w/MWH (400,000)	pending	estimate up-to-date as of May 2010 -; see "bids" worksheet	
	55955402	Venice Minerals Test Production Well Construction & Testing	101060CS		Saraniero			Weber	26 May 10	26-May-10	8-Jun-10	23-Jun-10	30-Jun-10	28-Oct-10	14-Sep-10		PBSJ Call (296,000)	pending	estimate correct as of May 2010 -; see "bids" worksheet	
ADVERTISING																				
	55967104	Carlton Wellfield Expansion #1, Pipeline/Pump Station for Raw Water Well 59	10966CS		Saraniero			Klein	27 Apr 10	27-Apr-10	14-Jun-10	23-Jun-10	14 Jul 10 7-Jul-10		14-Sep-10		WA w/Stantec (717,000)		estimate up-to-date as of May 2010 -; bid open date changed per addendum 6 issued 6 Jul 10	
	55951400	Central County Water Reclamation Facility Deep Injection Well Phase 2	101061CS		Richter			Weber	5 Jun 10	5-Jun-10	24-Jun-10	7-Jul-10	14-Jul-10		14-Sep-10		WA w/PBSJ (1,000,000)		estimate correct as of May 2010 -	
	95769305	US41 Landscaping (JPA), Venetia Bay N-Laurel Rd	10918CS		McBride			Weber	19 Jun 10	19-Jun-10	24-Jun-10	14-Jul-10	21-Jul-10				(278,000)		estimate current as of May 2010 -	
in PROCUREMENT																				
	55977400	Carlton WTP Conversion to Liquid Ammonium Sulfate System REBID	101082CS	1	Katz	already submitted	2-Jul-10	Klein	10 Jul 10 7-Jul-10	*		19-Jul-10		11 Aug 10 12-Aug-10			(186,000)		estimate established May 2010; actual initial submittal to Proc 14 Jun 10; 30 Jun 10 agreed upon adv date @	
ESP	93024300	Caspersen Beach Restrooms	10362CS	2	Humphrey	already submitted	9-Jul-10	Klein	14-Jul-10	*				18 Aug 10 19-Aug-10			(2,500,000)		estimate established FY10 -; actual initial submittal to Proc 3 May 10; 30 Jun 10 agreed upon adv date @	
	55958401	Lift Station Rehabilitation Unit Price Contract	10802CS	1	Jones, R/ Allen	already submitted	9-Jul-10	Weber	14-Jul-10	#				18 Aug 10 19-Aug-10			(2,000,000)		estimate up-to-date as of May 2010 -; actual initial submittal to Proc Feb 2010; @	
	55957402 75832400	Sanitary and Stormwater Rehabilitation Unit Price Contract	10667CS	1	Jones, R	already submitted	29-Jun-10	Weber	23 Jul 10 21-Jul-10	@				25 Aug 10 26-Aug-10	14-Sep-10		(5,000,000)		estimate established Jun 2010; actual initial submittal to Proc 28 Jun 10 -; must advertise same time as bid #101124CS #	
	55957402 75832400	Cleaning, Televising, and Assessment of Sanitary and Storm Water Facilities UPC	101124CS	1	Jones, R	already submitted	29-Jun-10	Weber	23 Jul 10 21-Jul-10	@				25 Aug 10 26-Aug-10			(1,000,000)		must advertise same time as bid #10667CS #; actual initial submittal to Proc 29 Jun 10	
	85785305	North Sarasota Neighborhood Enhancement	10224CS	2	Boudreau, S	already submitted	18 Jul 10 23-Jul-10	Weber	23 Jul 10 28-Jul-10	@				25 Aug 10 1-Sep-10			(3,640,000)		estimate established early 2010 -; actual initial submittal to Proc 3 May 10; resubmittal scheduled 6 Jul 10; awaiting Aqua permit/final ITC, CQF as of 21 May {	
ESP	93028300	Sleeping Turtles Preserve North Amenities Construction	10824CS	4	Brownman/ Johnston	already submitted	1-Aug-10	Klein	4-Aug-10	{				8-Sep-10			(400,000)		estimate established May 10 -; actual initial submittal to Proc 5 Mar 09; revised docs scheduled 14 Jul 10 {	
	55909401	Phillippi Creek Sanitary Sewer Replacement Area 'N' Phase 2	101049CS	2	Charles	already submitted	16-Aug-10	Klein	21 Aug 10	-				22-Sep-10			G-W call (4,900,000)		estimate up-to-date as of May 2010 -; actual initial submittal to Proc 30 Apr 10	
Submittal to Procurement for Review pending																				
	83235300	Terrace Bldg Chilled Water Sys Phase 2, Re-roofing	10722CS	2	Hetman	28-Jun-10	18 Jul 10 16-Jul-10	Weber	23 Jul 10 21-Jul-10	@				25 Aug 10 26-Aug-10			TBD		estimate TBD in 2010 -; actual initial submittal to Proc 28 May 09; revised docs from architect expected 24 May {	
	93027300	Red Bug Slough Preserve Restroom Facility	101033CS	0	Saputo	6 Jul 10 12-Jul-10	23 Jul 10 20-Jul-10		28 Jul 10 4-Aug-10	@				1 Sep 10 8-Sep-10			(250,975)		estimate current as of May 2010 -; design completion by Jun 2010 @	
LAP	85829307	Cattlemen Road North, Fruitville-University	10948CS	0	Fehlberg/ Boudreau, A	19 Jul 10 6-Jul-10	6 Aug 10 23-Jul-10		11 Aug 10 28-Jul-10	@				15 Sep 10 1-Sep-10			(20,000,000)		estimate current as of May 2010 -	
	55100503	Miscellaneous Utility Repair/Replacement Unit Price Contract			Boucher	4-Aug-10	4-Aug-10		11 Aug 10	-				15-Sep-10			TBD			

**Capital Management Services  
Bidding Status Report**

9 Jul 10 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls <i>only to complete these columns</i>		reviewer	advertise		pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	award		CEI/CMS	(estimate **) low bid	low bidder	comments
						initial submittal no later than	final submittal no later than		scheduled	actual					scheduled	actual				
	55957402	Manhole Rehabilitation Unit Price Contract	10933CS	0	Jones, R	30 Jul 10 <del>29 Jun 10</del>	30 Jul 10 <del>29 Jun 10</del>	Weber	13 Aug 10 <del>14 Jul 10</del>	-			15 Sep 10 <del>19 Aug 10</del>				(500,000)/yr		estimate established May 2010; awaiting UPC FEs from Proc -	
ESP	95702309	Resurfacing, Area 'D' Local Roads	101004CS	0	Boudreau, S	26 Jul 10 <del>6 Jul 10</del>	13 Aug 10 <del>23 Jul 10</del>		18 Aug 10 <del>28 Jul 10</del>	-			22 Sep 10 <del>4 Sep 10</del>				(1,400,000)		estimate established Jun 2010 -	
	55100503	Vacuum Sewer System Repair/ Replacement Unit Price Contract			Boucher		18-Aug-10		25 Aug 10	-							TBD			
ESP	95790300	Advance Traffic Management System Phase 1	101032CS	2	Brownman/ Ellis				Aug 2010	@							(9,047,456)		estimate established May 10; 75% plans rcvd; 100% plans due in Jun 2010 ☹	
LAP	95716414	SCAT Bus Stops, Batch 6	101003CS	1	Boudreau, A/ Boudreau, S			Weber	Aug 2010	@							(152,958)		estimate established Apr 2010 -; prop acq must meet Fed req; RP preparing docs for FDOT -	
ESP	75502301	South County Alligator Creek Stormwater Treatment	10937CS	2	Peduzzi				Aug 2010	@							(1,300,000)		estimate current as of May 2010 -; Watermark Eng'g design completion scheduled Jul 2010 -	
ESP	75503300	Red Bug Slough Restoration	101034CS	0	Fehlberg				summer 2010	-							TBD		estimate TBD in 2010 -; PBSJ design completion by May 2010 ☹	
ESP	95702309	Resurfacing, PCSSRP Areas 'D' and 'K' Arterial Roads	101035CS	0	Boudreau, S	23 Aug 10 <del>6 Jul 10</del>	10 Sep 10 <del>23 Jul 10</del>	Weber	15 Sep 10 <del>28 Jul 10</del>	-			20 Oct 10 <del>4 Sep 10</del>				(3,250,000)		estimate established Jun 2010 -	
	93048300	Longwood Park Miracle League Baseball Field	101114CS		Goluch				Sep 2010	-							(500,000)		estimate established May 2010	
ESP	83108301	Selby Library Remodel	10297CS		Humphrey			Klein/ Weber	Sep 2010	@							(1,500,000)		estimate established FY10; initial submittal to Proc should be Sep 2010 -; design completion by Jul 2010; re-design req'd to bring scope w/in budget ☹	
	83143302	Data Center & Admin Building Renovations, Cooling Tower, Piping, and Roof Drain Piping Replacement	101068CS	1	Hetman				Oct 2010	-							(681,825)		estimate established May 2010 -	
	55935400	Siesta Key and Casey Key Watermain Interconnect	101063CS	1	Katz				Oct 2010	-							(1,600,000)		estimate current as of May 2010 -	
ESP	75501301	Dona Bay Hydrology Management	101092CS		Jones, M				Nov 2010	-							(1,089,000)		estimate established May 2010; KHA design completion by Aug 2010 ☹	
ESP	75846301	Roberts Bay Sediment Abatement	101037CS	0	Goluch				Nov 2010	-							(3,800,000)		estimate current as of May 2010 -; design completion by Jul 2010 ☹	
	55968400	Siesta Key AWWTP Improvements	101154CS	0	Richter				Nov 2010	-							(400,000)		estimate established Jul 2010 -	
	83167300	West Dearborn Low Impact Development Stormwater Pilot Project	101126CS	0	Javed				fall 2010/ spring 2011	-							(10,000,000)		estimate established Jun 2010 -	
	95206400 95215400	Central County Solid Waste Landfill, Phase I Closure	101128CS	0	Peduzzi				TBD											
	83282300	Edson Keith Mansion HVAC System	101115CS		Hetman				TBD	-							TBD			
	84332301	Fire Station #14	101116CS		Hetman				TBD	-							TBD			
	83284300	Historic Courthouse Roof Replacement	101117CS	0	Hetman				TBD	-							TBD			
	83164300	Laurel Drainage Improvements	101096CS	0	Anderson				TBD	!							(350,000)		estimate established May 2010 -	
ESP	75846	Lemon Bay Sediment Management	101048CS	0	Fehlberg				TBD	-							(1,500,000)		estimate established Apr 2010 -; design completion by Jul 2010 ☹	
	83237301	West Jail Emergency Generator	101118CS		Hetman				TBD	-							TBD			
	75803300	Beach Road Drainage Improvements	10250CS	1	Smith, C			Klein/ Weber	Jan 2011	-							(1,550,850)		estimate established Oct 2009 -; construction advertising moved to coordinate design elements w/Siesta Beach improvements	
ESP	93009302	Manasota Beach Restrooms	10361CS	0	Humphrey			Klein	Jan 2011	-							(1,500,000)		estimate established FY10 -; 2nd public mtg 30 Mar 10; negotiating re-design scope/fee ☹	
	95760309	US41 at River Road	10728CS	1	Ballenger				Jan 2011	-							(9,104,086)		estimate established Mar 2009; r/w acquisitions must meet Federal requirements -	
ESP	93006302	Blind Pass Beach Restrooms	10365CS		Humphrey			Klein/ Weber	May 2011	-							(840,633)		estimate established FY10 -; CPH design complete; review'g Surtax III for construction fund availability before 2011 ☹	

**Capital Management Services  
Bidding Status Report**

9 Jul 10 revision

priority	advertising account #	project name	bid #	book #	project manager	Procurement/Project Controls <u>only to complete these columns</u>		reviewer	advertise				award			(estimate **)	low bidder	comments		
						initial submittal	final submittal		scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening	+ 120 days	scheduled				actual	CEI/CMS
						no later than	no later than													
ESP	93021300	North Jetty Beach Park Restrooms	10364CS		Humphrey			Klein/Weber	May 2011	-							(1,232,358)	estimate established FY10 -; design complete; review g Surtax III for construction fund availability before 2011 Ⓢ		
ESP	93010302	South Lido Beach Park Restrooms	10363CS		Humphrey			Klein/Weber	May 2011	-							(915,617)	estimate established FY10 -; design complete; review g Surtax III for construction fund availability before 2011 Ⓢ		
	85790305	Englewood Ele School SW & Neighborhood Enhancement	09223CS	1	Ballenger				Jan 2012	-							(3,560,000)	estimate established Feb 2008		
ESP	95798306	Honore Avenue/Pinebrook Road Phase VII	09220CS	3	Sancheti				1-Mar-12	-							TBD	estimate TBD as of May 2010; BCC approved; being funded -		
LAP	95760311	Englewood Interstate Connector 1	09217CS	0	Ballenger				Jan 2013	-							(55,466,250)	estimate established Jan 2009 -; no construction funding in 5-yr CIP		
LAP	95760311	Englewood Interstate Connector 2	09218CS	1	Ballenger				Jan 2013	-							(21,500,062)	estimate established Apr 2009 -; no construction funding in 5-yr CIP		
	85829307	Cattlemen Road II, V	09216CS	2	Sancheti				Oct 2013	-							TBD	estimate TBD as of May 2010 -; no construction funding in 5-yr CIP		
ESP	85769307	Blackburn Point Park Addition			Smith, C				1 May 11	-							(3,114,639)	estimate established Nov 2009 -; KHA design completion by Oct 2010 Ⓢ		
	95700	Fire Station #5, Beneva Road			TBD													75% plans due 14 May 10		
	84350302	Fire Station #12, Bee Ridge & Murdock	09572CS		Humphrey												(2,177,884)	on-hold; no funding available per Brenda Bair 30 Nov 09		
	84334302	Fire Station #16	10852CS		Hetman												(3,975,270)	on-hold; no funding available per Brenda Bair 30 Nov 09		
ESP	83278300	History Museum			Humphrey													determining scope needs Ⓢ		
	93037300	Siesta Beach Improvements			Humphrey													preliminary design KT award to Kimley-Horn expected in May 2010 Ⓢ		
<b>Legend:</b>	ESP	indicates addition or change from previous revision				*	dates from Proc and/or Proc's SharePoint site				-	info per PM				**	estimates confirmed in FY2010			
		indicates Economic Stimulus Project response requested				#	per Lori Carroll				{	info per Lisa								
						Ⓢ	per Surtax III Local Economic Stimulus Program, current edition				@	info per Kim								

	<b>Project name</b>	<b>estimate</b>	<b>bidders</b>	<b>bid</b>
1	<b>Palmer Point (Spoil Island) Restoration Phase 1</b>	(520,000)	Tampa Contracting Services	559,650.00
2	<b>Nokomis Beach Lighthouse Restrooms REBID</b>	(350,000)	Magnum Builders	611,212.80
			Delta Southern	543,951.00
			DL Porter	477,023.00
			DE Murphy	319,409.20
3	<b>Gulf Gate/South Gate/Oak Forest Demolition</b>	(400,000)	Cambria Contracting Inc	512,250.00
			GH Griffin Wrecking Inc	511,552.87
			CST Environmental LP	480,190.00
			Kimmins Contracting Corp	448,969.33
			Cross Construction Inc	424,750.00
			Raw Materials	412,150.00
			The BG Group	364,527.00
			Spectrum Underground	327,759.40
			Forristall Enterprises Inc	322,900.00
			Sonny Glasbrenner Inc	199,472.50
4	<b>Venice Minerals Test Production Well Construction/Testing</b>	(296,000)	Rowe Drilling Co Inc	291,703.13
			AC Shultes of Florida Inc	273,238.35
			Diversified Drilling Corp	267,267.00
			Southeast Drilling Services Inc	215,880.00
			Wells & Water Systems Inc	204,653.40
			GG Griffa Inc dba Advanced Well	186,511.50
			Hausinger & Assoc Inc	184,280.25
			Applied Drilling Engineering	181,954.50
			David Cannon Well Drilling	170,677.50

<b>Alt 1</b>	<b>Alt 2</b>	<b>Alt 3</b>	<b>Alt 4</b>	<b>Alt 5</b>	<b>Alt 6</b>	<b>Alt 7</b>	<b>Alt 8</b>
550.00	56,984.40	5,232.70	9,293.90	4,310.90	(5,655.10)	(8,840.70)	134,542.10
16,456.00	46,736.00	5,324.00	7,335.00	4,745.00	(3,850.00)	(5,500.00)	74,705.00
3,300.00	42,120.00	4,212.00	11,165.00	4,206.00	(3,300.00)	(6,600.00)	83,093.00
27,265.70	36,795.00	5,049.00	13,076.00	3,850.00	(2,420.00)	(11,000.00)	66,372.90



corrected per  
MWH's  
Summary of Bids  
rev'd 7 Jul 10

2010

	initial	final	adv	open
Carlton Well 59				14-Jul
CCWRF DIW ph 2				
US41 Landscap'g JPA			19-Jun	21-Jul
Carlton WTP Conversion			10-Jul	11-Aug
Caspersen Restrooms		9-Jul	14-Jul	18-Aug
Lift Station Rehab RPC				

Jun						
S	M	T	W	Th	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

Jul						
S	M	T	W	Th	F	S
					1	2
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

	initial	final	adv	open
S&S Rehab UPC		29-Jun	23-Jul	25-Aug
Cleaning S&Stwtr UPC				
Terrace Bldg 2 Re-roof	28-Jun	18-Jul	23-Jul	25-Aug
N. Sarasota Neighborhood				
Red Bug Slough Restroom	6-Jul	23-Jul	28-Jul	1-Sep
Sleeping Turtles		1-Aug	4-Aug	8-Sep

	initial	final	adv	open
Cattlemen Rd North	19-Jul	6-Aug	11-Aug	15-Sep
Manhole Rehab UPC	30-Jul	30-Jul	13-Aug	15-Sep
Misc Util Repair UPC	4-Aug	4-Aug	11-Aug	15-Sep
Resurfacing D Local	26-Jul	13-Aug	18-Aug	22-Sep
PCSSRS N Ph 2		16-Aug	21-Aug	22-Sep
Vacuum Sewer Repair UPC	18-Aug	18-Aug	25-Aug	29-Sep

Aug						
S	M	T	W	Th	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

Sep						
S	M	T	W	Th	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		
30	31					

	initial	final	adv	open
	3-Aug	21-Aug	26-Aug	29-Sep
	10-Aug	28-Aug	1-Sep	6-Oct
	17-Aug	4-Sep	8-Sep	13-Oct
Resurfacing D & K	23-Aug	10-Sep	15-Sep	20-Oct
	31-Aug	18-Sep	22-Sep	27-Oct
	6-Sep	24-Sep	29-Sep	3-Nov
	13-Sep	1-Oct	6-Oct	10-Nov

	initial	final	adv	open
	20-Sep	8-Oct	13-Oct	17-Nov
	27-Sep	15-Oct	20-Oct	24-Nov
	4-Oct	22-Oct	27-Oct	1-Dec
	11-Oct	29-Oct	3-Nov	8-Dec
	18-Oct	5-Nov	10-Nov	15-Dec
	25-Oct	12-Nov	17-Nov	22-Dec

Oct						
S	M	T	W	Th	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

Nov						
S	M	T	W	Th	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

	initial	final	adv	open

holiday

final = initial + 18 days

advertise = final + 5 days; try for Wednesdays

open = advertise + 32/35 days