

Public Works
Bidding Status Report

grant funding	advertising account #	project name	task or bid #	project manager	to Procurement			pre-advertise dates			advertise			PO issuance or award		CEI/ CMS	(estimate) low bid	low bidder	comments		
					initial submittal	OR front-end/bid form submittal	reviewer	quals approvals	peer review submittal	2-wk quals/specs advertised/due	scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening					+ 120 days	scheduled
REQUESTS FOR INFORMAL QUOTES (RFIQ) and INVITATION FOR QUOTES (IFQ)																					
	IFQ (525,001-50,000)	Philippi Creek Estate Keith House Roof Replacement	111431	Johnston	yes		Weber			n/a	20 Jan 12 Feb-2012			Feb 2012		Feb 2012		(50,000)			
AWARD pending																					
ESP	75846301	Lemon Bay & Roberts Bay Sediment Management	101048CS	Fehlberg	7 Mar 11		Weber	✓	Sep 2010	7 Oct 10/ 21 Oct 10	9 Apr 11	9 Apr 11	19 Apr 11	n/a	24 Aug 11	22-Dec-11	TBD		LB:(1,500,000) RB:(3,800,000)	Oklawaha Farms	revised bid rcvd 23 Dec 2011 still over budget; awaiting determination to rebid/re-negotiate as of 4 Jan 2012
Federal	54121102	Electrical Energy Efficiency Retrofit Phase 2	111729LB	Overmyer	1 Nov 11		Booker				7 Dec 11	11 Dec 11	15 Dec 11	28 Dec 11	4 Jan 12	3-May-12	TBD		(175,000)	pending	estimate established 16 Aug 2011; annual agreement; only one bid received
	55978400	Pump Station #3 Improvements	101186CS	Allen	22 Aug 11		Weber	✓	2-29 Sep 11 1-19 Jan 11	quals only: 12 Feb 11/ 18 Feb 11	17 Nov 11	17 Nov 11	29 Nov 11	4 Jan 12	11 Jan 12	10-May-12	TBD		CEI thru SA (850,000) (+653,000)	pending	estimate established Aug 2011 per PM; open postponed per addendum #4 issued 4 Jan 2012
ADVERTISING																					
SWFWMD	85872402	Alligator Creek Stormwater Improvements	111369CS	Peduzzi	17 Jun 11		Booker	✓	3 Oct 11	9 Jul 11/ 22 Jul 11	22 Oct 11	22 Oct 11	1 Nov 11	18 Jan 12	25 Jan 12				(1,500,000)		estimate established 1 Jun 11 per PM
	55957402	Siesta Key Sanitary Sewer Rehabilitation Project	111697CS	Boucher	16 Nov 11		Weber	22-Nov-11	12 Dec 11	23 Nov 11/ 7 Dec 11	31 Dec 11	31 Dec 11	10 Jan 12	25 Jan 12	1 Feb 12				(350,000)		estimate established Apr 2011
in PROCUREMENT																					
	83123305	County Jail Annex Sanitary Sewer Improvements	111499CS	Boucher	6 Dec 11		Kennedy	16-Dec-11	yes	17 Dec 11/ 9 Jan 12	18 Jan 12 1-Feb-12				22 Mar 12 7-Mar-12				(135,000)		estimate established 1 Jul 2011 by PM; priority #1 & ad date established per prioritization mtg 6 Jan 12
	55909401	Philippi Creek Sanitary Sewer Replacement Area 'N' Phase 2 REBID	111316CS	Charles	2-29 Oct 10 1-30 Apr 10		Weber	n/a	n/a	n/a	25 Jan 12 30-Jan-12				29 Feb 12 7-Mar-12			G-W call	(4,900,000)		pre-qualified bidders only; estimate up-to-date as of May 2010 per PM; ad date established 22 May 11 as 31 Aug 11 by Carroll; re-established 5 Aug as 1 Oct; re-established 22 Sep per KS as 15 Oct; re-established 13 Oct by PM as 29 Oct; re-established 27 Oct by PM as 5 Nov; re-established 2 Nov by PM as 30 Nov; re-established 1 Dec by PM as 19 Dec; re-established 7 Dec by PM as 30 Dec; re-established 28 Dec by PM as 30 Jan 2012; priority #3 & ad date re-established per prioritization mtg 6 Jan 12
ESP	75501301	Dona Bay Watershed Restoration	101092CS	Jones, M	13 Dec 11		Booker	13-Dec-11		5 Jan 12/ 19 26 Jan 12	4 Feb 12 9-Feb-12				7 Mar 12 14-Mar-12				(1,089,000)		estimate established May 2010; priority #2 & ad date established per prioritization mtg 6 Jan 12; quals ad date changed per addendum 1 issued 9 Jan 12
	83143302	Admin Building Renovations: Cooling Tower, Piping, and Roof Drain Piping Replacement REBID	111429CS	Hetman	3-17 Nov 11 2-10 Aug 10 1-3 May 10		Kennedy	9-Jan-12		12 Jan 12/ 26 Jan 12	8 Feb 12 14-Jan-12				14 Mar 12 15-Feb-12				(740,000)		estimate established Aug 2011; ad date established 12 Jan as 8 Feb
LAP FED	85760305 85760302	Alligator Creek Recreational Trail Phase 1	111339CS	Goluch	19 May 11		Booker	yes	13 Jun 11	15 Jun 11/ 29 Jun 11	15 Feb 12				21 Mar 11				(131,000)		LAP funds available Aug 2011; FDOT grant expires 2013; estimate established Nov 2011 per PM; ad date changed pending FDOT approval, possibly mid-Aug per Tran; ad date established 5 Aug as 31 Aug; FDOT approval still pending as of 19 Aug; ad date re-established 22 Aug per PM as 30 Sep 11; re-established 22 Sep per KS as 8 Oct; re-established 13 Oct per Lisa as 29 Oct for FDOT submittal/review; re-established 27 Oct per PM as 19 Nov; re-established 16 Nov per Kim as 7 Jan 12; FDOT approved to advertise per Lisa 12 Dec 11; submitted to Procurement for re-review 12 Dec 11; per Thai 29 Dec 11; FDOT STIP amendment approval due Jan 2012 ad date re-established accordingly; critical dates: construction start 30 Jun 2012 (per permit), substantial completion Aug 2012, final Sep 2012
JPaw/ CNP/Dev	95760309	River Road and US41 Intersection Improvements	10728CS	Fakhri	16 Dec 11		Weber	16-Dec-11		priority #1 per 6 Jan 12 mtg	15 Feb 12				21 Mar 12				(9,104,086)		estimate established Mar 2009; r/w acquisitions must meet Federal requirements per PM
	55957402 75832400	Cleaning, Televising, and Assessment of Sanitary and Storm Water Facilities UPC REBID	111413CS	Charles	2-29 Dec 11 1-29 Jun 10		Kennedy Weber	✓		quals only: 16 Sep 10/ 23 Sep 10	22 Feb 12				28 Mar 12			in-house	(1,000,000)		
	95700300	Intersection & Signalization Improvements for Fire Station #5 @ Beneva Rd & DeSoto Rd @ Tuttle Av	111511CS	Glezin/ Sancheti	9 Jan 12						7 Mar 12								(785,980)		estimate established 26 Sep 2011 per PM
	83235300	Terrace Bldg Chilled Water Sys Phase 2, Re-roofing REBID	111394CS	Hetman	3-17 Nov 11 2-28 Jun 10 1-28 May 09		Weber		6 Dec 11		TBD								(466,200)		estimate established Aug 2011; on hold per Lisa 29 Dec 11
Submittal to Procurement for Review pending																					
	55910401	Philippi Creek Sanitary Sewer Replacement Areas 'O' and 'P'	111398CS	Lyday	24 Jan 12					n/a	21 Mar 12								TBD		pre-qualified bidders only
	55957402	Brookhaven Forcemain Re-route	111699CS	Charles	27 Jan 12						28 Mar 12								(98,720)		estimate established 10 Aug 11
	55957402 75832400	Stormwater Pipeline Infrastructure Rehabilitation UPC	111408CS	Charles	3-27 Jan 12 2-28 Jun 10 1-14 Sep 09		Kennedy	✓	28 Sep 10	quals only: 16 Sep 10/ 23 Sep 10	28 Mar 12								(5,000,000)		estimate established Jun 2010 per PM
WCIND	93044301	Bay Island Park Seawall Replacement	111523CS	Robertson	30 Jan 12						28 Mar 12								(856,953)		estimate established Apr 2011; Procurement comments dttd 18 Jul 11: "Failing seawall makes this a priority 1"

**Public Works
Bidding Status Report**

grant funding	advertising account #	project name	task or bid #	project manager	to Procurement		pre-advertise dates				advertise		PO issuance or award				CEI/ CMS	(estimate) low bid	low bidder	comments		
					initial submittal	OR front-end/bid form submittal	reviewer	quals approvals	peer review submittal	2-wk quals/specs advertised/due	scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening	+ 120 days					scheduled	actual
	75841400	Country Woods Stormwater Improvements	111308CS	Javed	30 Jan 12								28 Mar 12							(700,000)		estimate established 2010 per PM
	55957402	Sanitary Pipeline Infrastructure Rehabilitation UPC	111377CS	Charles	2-30 Jan 12 27 Jan 12 1-26 Aug 10		Kennedy						28 Mar 12					in-house	(500,000)/yr		estimate current as of May 2010 per PM	
LAP	95790300	Advanced Traffic Management System Phase 3	111403CS	Boudreau, S	31 Jan 12 17 Jan 12		Booker						28 Mar 12 14 Mar 12						(622,097)		estimate established Jul 2011 per PM; awaiting final FDOT plans/spec/estimate approval; SWFWMD permit approved	
LAP FED	74502300	Sidewalks at Bus Stops Phase 2, Batch 6	101003CS	Boudreau, A /Boudreau, S	31 Jan 12 17 Jan 12		Weber						28 Mar 12 14 Mar 12						(152,958)		estimate established Apr 2010 per PM; prop acq must meet Fed req; RP preparing docs for FDOT	
	88000400	Bee Ridge Road Forcemain Replacement	121873CS	Katz	6 Feb 12								4 Apr 12						(950,000)		22 Feb 12 or 3 Mar 12	
	8328302	Criminal Justice Center Elevator Modernization	111725CS	Hetman	7 Feb 12								4 Apr 12						(499,829)		estimate established May 2011 per PM	
	83284300	Historic Courthouse Clay Tile Roof Replacement REBID	111708CS	Hetman	3-7 Feb 12 2-24 Jan 11 1-3 Nov 10		Weber	✓	24 Jan 11	12 Feb 11/ 18 Feb 11			4 Apr 12						(983,000)		estimate established Aug 2011; Procurement's Notice of Cancellation dtd 19 Aug 11; rebid ad date established 27 Sep 11 by PM as 31 Oct 11	
	83282300	Phillippi Estate Park Central Chiller Plant	101115CS	Hetman	2-7 Feb 12 1-19 Apr 11		Weber	✓	9 Mar 11	17 Jun 11/ Jul 11	1		4 Apr 12						(960,000)		estimate established Aug 2011 per PM; ad date established 13 Jul as 23 Jul by PM, re-established 25 Jul as 30 Jul per Lisa, re-established 28 Jul as 6 Aug per Kim, re-established 2 Aug as 13 Aug per Brownman; re-established 5 Aug as 27 Aug; re-established 19 Aug as 7 Sep; re-established 25 Aug by PM as 5 Oct; re-established 29 Sep by PM as Nov 2011; critical dates: completion of outdoor plant slap/enclosure, buried lines by 11 Dec 11; event 7 Jan 12 requires construction activity coordination; HVAC in mansion by 25 Jan 12; HVAC in carriage house 26 Mar 12; chiller activation 10 Apr 12	
	83238303	RL Anderson Building Generator	111741CS	Hetman	7 Feb 12								4 Apr 12						(174,000)		estimate established Oct 2011	
	83238303	RL Anderson Re-roofing	111735CS	Hetman	7 Feb 12								4 Apr 12						(354,000)		estimate established Feb 2011; bat exclusion completion by 16 Apr 12	
	83238301	Terrace Building Elevator Modernization	111726CS	Hetman	7 Feb 12								4 Apr 12						(1,066,308)		estimate established May 2011 per PM	
	83238301	Terrace Building Generator	111737CS	Hetman	7 Feb 12								4 Apr 12						(344,116)		estimate established Aug 2011 per PM	
	83237301	West Jail Emergency Generator REBID	111667CS	Hetman	2-7 Feb 12 1-25 Apr 11		Weber	✓	5 Apr 11	31 May 11/ 14 Jun 11			4 Apr 12						(467,500)		estimate established Sep 2010 per PM; ad date established 16 Jul as 22 Jul by PM, re-established as 6 Aug after 1st bid cancellation 28 Jul 11 prior to opening; ad date re-established 2 Aug as 13 Aug per Brownman; re-established 5 Aug as 27 Aug; re-established 19 Aug as 7 Sep; re-established 25 Aug by PM as 5 Oct; re-established 27 Sep by PM as 31 Oct	
ESP SWFWMD	85769307	Blackburn Point Park Addition	111362CS	Smith, C	13 Feb 12 17 Jan 12		Weber	19-Jul-11					11 Apr 12 14 Mar 12						(3,114,639)		BCC to approve local permits 28 Sep 11; estimate established Nov 2009 per PM; KHA design completion by Aug 2011; awaiting spec book updates from K H; ACOE directional drill permit pending	
	55935400	Siesta Key and Casey Key Watermain Interconnect	101063CS	Katz	21 Feb 12								18 Apr 12						(1,600,000)		estimate current as of May 2010 per PM	
	75843400	Colonial Gables Stormwater Improvements	111306CS	Javed	Feb 2012								Apr 2012						(1,500,000)		estimate established 2010 per PM	
	75842400	Country Place Stormwater Improvements	111307CS	Javed	Feb 2012								Apr 2012						(700,000)		estimate established 2010 per PM	
	55994401	Oak Ford Pump Station and Force Main	111410CS	Lyday	Feb 2012								Apr 2012						(2,700,000)		estimate established Oct 2010 per PM; delayed due to easement issues per PM 12 May 11	
	55978400	Pump Station #1 Disinfection Improvements	121852CS	Allen	Feb 2012								Apr 2012						(181,550)		estimate established 11 Nov 2011 per PM	
ESP	95702309	Resurfacing, PCSSRP Areas 'D' and 'K' Arterial Roads	101035CS	Hoang Boudreau, S	Feb 2012		Weber						Apr 2012						(3,250,000)		estimate established Jun 2010 per PM	
	55998400	Reuse Storage Pond Monitoring SCADA System	121875CS	Allen	Feb 2012								Apr 2012						(127,830)		estimate established 7 Dec 11 per PM	
SWFWMD	83167300	West Dearborn Low Impact Development Stormwater Pilot Project	101126CS	Javed	Feb 2012								Apr 2012						(10,000,000)		estimate established Jun 2010 per PM; funding not available until FY12; critical dates: construction by Jun 2012	
SWFWMD	75803301	Beach Road Drainage Improvements	10250CS	Smith, C	12 Mar 12		Weber						9 May 12						(1,538,295)		SWFWMD grant expires 31 Mar 12; estimate established May 2011 per PM; quals to PM as of 29 Jul for revision	
ESP	93021300	North Jetty Beach Park Restrooms	10364CS	Humphrey	12 Mar 12								9 May 12						(1,232,358)		estimate established FY10 per PM	
ESP	93010302	South Lido Beach Park Restrooms	10363CS	Humphrey	12 Mar 12								9 May 12						(915,617)		estimate established FY10 per PM	
	31530000	1301 Cattlemen Road Buildings A & D Demolition	111465CS	Knott/ Johnston	Mar 2012		Weber						May 2012						(>100,000)		must advertise for bids per Procurement 20 Sep 11	

Public Works
Bidding Status Report

grant funding	advertising account #	project name	task or bid #	project manager	to Procurement			pre-advertise dates			advertise		PO issuance or award			CEI/ CMS	(estimate) low bid	low bidder	comments			
					initial submittal	OR front-end/bid form submittal	reviewer	quals approvals	peer review submittal	2-wk quals/specs advertised/due	scheduled	actual	pre-bid meeting	RFI cut-off date	bid opening					+ 120 days	scheduled	actual
					Jun 2012 Apr 2012						Aug 2012 Jun 2012											
	55958400	Meadowood, Atlantic, & Plantation WRF and Plantation WTP Demolition	111366CS (8733)	Allen	Jun 2012 Apr 2012							Aug 2012 Jun 2012					(793,191)		estimate established 17 Jan 11 per PM			
	55909302	Phillippi Creek Sanitary Sewer Replacement Area 'N' Phase 3, N15	121886CS	Charles	Jun 2012							Aug 2012					(206,687)		estimate established Jul 2010 per PM			
ESP	75503300	Red Bug Slough Restoration	101034CS	Fehlberg	Aug 2012							Oct 2012					TBD		estimate TBD in 2010 per PM; ph1 dsng complete; ph2 dsng by Jan 2012 Nov 2011; adv when both dsng ph complete			
Federal	75500300	Hudson Bayou Water Quality Improvements	121842CS	Fehlberg	TBD							2012					TBD		KHA design completion scheduled Jan 2012			
ESP	95798306	Honore Avenue/Pinebrook Road Extension Phase VII	09220CS	Sancheti	TBD							2012-2013					(11,000,000)		estimate established Sep 2010			
LAP	95760311	Englewood Interstate Connector 1	09217CS	Fakhri	TBD							Jan 2013					(55,466,250)		estimate established Jan 2009 per PM; no construction funding in 5-yr CIP			
LAP	95760311	Englewood Interstate Connector 2	09218CS	Fakhri	TBD							Jan 2013					(21,500,062)		estimate established Apr 2009 per PM; no construction funding in 5-yr CIP			
	85829307	Cattlemen Road II, V	09216CS	Sancheti	TBD							Oct 2013					TBD		estimate TBD as of May 2010 per PM; no construction funding in 5-yr CIP			
	93023302	17th Street Sewer	111541CS	Lyday	TBD							TBD					TBD		estimate TBD as of 29 Jun 11 per PM			
JPAw/City	75848401	Brother Geenan Way/Alderman Street Improvements	111540CS	Peduzzi	TBD							TBD					(950,000)		estimate established FY11 per PM; City awaiting LAPP funding for MURT trail, Jul 2012			
CDBG	83141303	Carmichael Avenue Connection	111732CS	Peduzzi	TBD							TBD					(290,000)					
	85790305	Englewood Ele School SW & Neighborhood Enhancement	111406CS (09223)	Robertson/Fehlberg	TBD							TBD					TBD		delay due to easement issues			
	84332301	Fire Station #14	101116CS	Hetman	TBD							TBD					TBD		re-start date 29 Nov 10; CDs and permitting completion by 26 Feb 11; pending selection of CM per PM			
	55958401	Lift Station Rehabilitation Unit Price Contract REBID	111414CS	Charles	3-TBD 2-22 Feb 10 3-30 Aug 10		Kennedy	✓				quals only: 15 Sep 10/ 29 Sep 10	TBD				in-house	(2,000,000)				
	55958402 500491	Manhole & Stormwater Structure Rehabilitation UPC	111426CS	Charles	3-TBD 2-23 Nov 11 1-10 Sep 10		Kennedy Weber	✓	4 Oct 10			quals only: 14 Nov 10/ 21 Nov 10	TBD				in-house	(3,000,000)	estimate established Sep 2010 per PM			
ARRA	74502300	North Port Bus Stops and Bus Shelters REBID	121881CS	Fakhri	2-TBD 1-19 May 11		Weber					8 Jul 11/ 22 Jul 11					(200,000)		ARRA funding expires 31 Dec 11			
FDOT	94623xxx	Phillippi Creek Estate Keith House Interior Restoration	121837CS	Johnston	TBD							TBD					TBD					
	75830	Bee Ridge Road Extension, Muana Loa Blvd-Iona Rd		Fakhri	TBD												TBD		design underway			
	84350302	Fire Station #12, Bee Ridge & Murdock	09572CS	Humphrey	TBD												(2,177,884)		on-hold; no funding available per Brenda Bair 30 Nov 09			
	84334302	Fire Station #16	10852CS	Hetman	TBD												(3,975,270)		on-hold; no funding available per Brenda Bair 30 Nov 09			
	83168	Gulf Gate Library		Knott	TBD																	
ESP	83278300	History Museum		Humphrey	TBD														preliminary study anticipated completion late 2011			
	93037300	Siesta Beach Improvements		Smith, C	TBD														preliminary 30% design expected in Jan 2012			
ESP	93028300	Sleeping Turtles Preserve North Amenities Construction	10824CS	Goluch	3-TBD 2-1 Aug 11												(400,000)		estimate established May 10 per PM; on- hold until funding available			
ESP	93028	Snook Haven Restroom		Knott	TBD														G-W sewer water design underway; existing cabin into restrooms design underway			
ESP	93003	Turtle Beach Renovations		Smith, C	TBD														BCC award 15 Mar 11; KT amend to reduce scope/fee scheduled to BCC Jan 2012 Nov 2011			
Legend:		indicates addition or change from previous revision dates from Proc and/or Proc's SharePoint site			response requested per Surtax III Local ESP, current edition			quals approvals by JKL, RR, and LAC														
IFQ		Invitation for Quotes (\$25,001-50,000)			RFQ			Request for Informal Quote (\$3,001-25,000)														

	Project name	(estimate)	bidders
1			
	Project name	(estimate)	bidders
1	Pump Station #3 Improvements	(850,000)	Intercounty Engineers Westra TLC Diversified Cardinal Contractors

bid
bid
943,450.00
919,825.00
839,500.00
821,758.15

FY2012

	initial	adv	open
Pump Station #3			11-Jan
Alligator Crk Stwtr			25-Jan
SK Sanitary Sewer Rehab			1-Feb
County Jail Annex SS		18-Jan	22-Feb
PCSSRP N Phase 2		25-Jan	29-Feb
Dona Bay Watershed		4-Feb	7-Mar

Jan						
S	M	T	W	Th	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

Feb						
S	M	T	W	Th	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29			

	initial	adv	open
Admin Bldg Renovations		8-Feb	14-Mar
Alligator Creek Rec Trail		15-Feb	21-Mar
River Road & US41 Int			
Cleaning S/SW UPC REBID		22-Feb	28-Mar
DeSoto/Tuttle & FS5	9-Jan	7-Mar	11-Apr

	initial	adv	open
PCSSRP O & P	24-Jan	21-Mar	25-Apr
Brookhaven FM Re-route	27-Jan	28-Mar	2-May
Sanitary Pipe Rehab UPC			
Stwtr Pipe Rehab UPC			

Mar						
S	M	T	W	Th	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

Apr						
S	M	T	W	Th	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

	initial	adv	open
Bay Island Park Seawall	30-Jan	28-Mar	2-May
Country Woods Stwtr			
ATMS3	31-Jan	28-Mar	2-May
Sidewalks @ Bus Stops			

	initial	adv	open
Bee Ridge FM Replacement	6-Feb	4-Apr	9-May
Criminal Justice Ctr Elev	7-Feb	4-Apr	9-May
Historic CH Re-roof REBID			
Phillippi Chiller Plant			
RL Anderson Generator			
RL Anderson Re-roof			
Terrace Bldg Elevator			
Terrace Bldg Generator			
W Jail Generator REBID			

May						
S	M	T	W	Th	F	S
		1	2	3	4	
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

Jun						
S	M	T	W	Th	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30

	initial	adv	open
Blackburn Pt Pk Addition	13-Feb	11-Apr	16-May
Siesta/Casey Key WM Intcon	21-Feb	18-Apr	23-May
Beach Road Drainage	12-Mar	9-May	13-Jun
North Jetty Restrooms			
South Lido Restrooms			

holiday

advertise = initial + 58 days

open = advertise + 30-35 days (if over \$500,000), on Wednesdays